

WEEKLY UPDATE NO.1

PROJECT: *NORTH-NORTH PLUM STREET IMPROVEMENTS*
WEEK ENDING: *FRIDAY, JUNE 14, 2024*

START DATE: *MONDAY, JUNE 3, 2024*
WORKING DAYS SPECIFIED: *75*
WORKING DAYS USED: *10*

WEEK ENDING: FRIDAY, JUNE 7, 2024

COOK CONSTRUCTION MOVED IN BUT HAD A SLOW START DUE TO EQUIPMENT ISSUES AND STORM SEWER MATERIALS NOT YET DELIVERED. BLACK DIRT INLINE OF STORM SEWER CONSTRUCTION WAS STRIPPED AND STORED ON SITE, AND THE HOLE WAS CUT IN THE EXISTING STORM STRUCTURE AT THE SOUTH END OF THE PROJECT TO MAKE CONNECTION FOR NEW STORM SEWER



ALL STORM SEWER MATERIAL ONSITE, INSPECTED, AND APPROVED FOR INSTALL



CURRENTLY STORM SEWER IS INSTALLED FROM EXISTING STRUCTURE AT THE SOUTH END UP TO STRUCTURE S3. STRUCTURES S1, AND S3 HAVE BEEN SET, COLLARS HAVE NOT BEEN POURED. NO STORM SEWER HAS BEEN INSTALLED CROSSING THE STREET.



STORM SEWER TRENCHES COMPACTED WITH A SHEEPS FOOT STYLE COMPACTOR



TEMPORARY ROCK INSTALLED IN DRIVEWAYS AFTER BEING CROSSED WITH NEW STORM SEWER

Cook construction plans to continue installing storm sewer this week