

PROJECT UPDATE

October 6th, 2023

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com



Project Update #17



Concrete Paving

The contractor has completed all concrete pavement on the East side of Cedar Street. The only pavement that remains for this stage is on the West side of Cedar Street at Third Street. Be on the lookout for traffic to switch from being shifted to the West side of Cedar Street, to being shifted to the East side of Cedar Street. This will give the contractor enough room to finish the work on the West half of the project.

Driveways, Sidewalks, and Side Streets

This week, the contractor was able to complete all the Recreational Trail and sidewalk on the East side of Cedar Street. The contractor will work the rest of the week to get the area backfilled with black dirt. Early next week, they will get all areas seeded, and then we will switch traffic over to the East side of Cedar Street, so we can complete work on the West side of the project.



Note: As noted above, next Thursday (10-12-23), traffic control will shift traffic from being on the West side of Cedar Street, over the East side. After that work is completed, we will place permanent striping down and residents will be able to drive through Cedar Street in its permanent configuration.

Thank you for your patience and cooperation as we continue to **Rebuild Tipton**