

PROJECT UPDATE

June 17th, 2024

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com

origin
design®



Project Update #26

Cedar Street Utility and Road Construction Activities

Construction is heating up on Cedar Street, both figuratively and literally! The contractor is almost finished with Water main and Sanitary Sewer work, with only tie ins to the existing Water main, a tie in to the existing Sanitary main, and a couple Sanitary services remaining. Storm Sewer construction is expected to begin this week. Subdrain will be placed from 5th to 6th in preparation for rock base and paving soon to follow from 5th to 7th. The old pavers along with the current sidewalk will be removed soon, and extra care will be taken to cover the pavers around the Freedom Rock.

Cedar / 5th Street Intersection

The intersection of Cedar and 5th Street will be closed for a few days this week to complete Watermain tie ins. The contractor will open up the intersection temporarily after Watermain construction, but it will then be closed again until the completion of the new pavement. We'd like to thank everyone for their patience during this phase of construction.



NOTE: We will be closing the Intersection down at 3rd Street as needed throughout Stage 2. There will be notice to local businesses prior to any shutdowns. Some construction operations require a little more room into that intersection to complete, but we will try to make the closures as short as possible.

Thank you for your patience and cooperation as we continue to **Rebuild Tipton**

origindesign.com

800 556-4491