

**PROJECT UPDATE**



July 17th, 2024

**HWY 38 RECONSTRUCTION**

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com



**Project Update #28**

**Underground Utility Construction**

Water main and all water service installations have been officially completed. The contractor has been working hard to keep storm sewer progress moving. All new storm and sanitary utilities on Cedar Street have been completed except for the tie-in points at alleys and on 5<sup>th</sup> Street. The electricians will be on site this week to start working on the new lighting for the project.

**PCC Pavement**

Heuer Construction has been busy paving between 5<sup>th</sup> and 7<sup>th</sup> Street. The plan moving forward is to continue work in that area until we can open up 6<sup>th</sup> Street permanently. Road closures will be shifted South as necessary. Driveway access to Family Foods and Hardees from Cedar Street is planned to be open ahead of the 6<sup>th</sup> Street intersection opening.



Thank you for your patience and cooperation as we continue to **Rebuild Tipton**