PROJECT UPDATE

September 4th, 2024

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com

Project Update #31

Cedar Street Opening!

The contractor will be in today to place temporary striping for the **OPENING OF CEDAR STREET!** Two-way traffic will be shifted to the east side of Cedar Street to complete sidewalk installations on the West side. 5th Street, east of Cedar, will remain closed during this phase, but all other side streets will be opened up completely. Please look for a temporary stop sign at 5th Street in leu of the traffic signals, as they are not completely functional yet. Traffic on Cedar Street will **not stop at 5th Street,** so please be careful when turning onto Cedar Street. Cedar Street will be opened **LATE AFTERNOON TODAY.**






Sidewalk Construction (West side of Cedar St.)

Thank you all for your patience and cooperation thus far in the construction of the new sidewalks. The contractor will continue removing the sidewalk between 4th and 5th Street. Temporary rock ramps will be placed until the concrete crew can get it formed and poured. Crews will be pouring the sidewalk between 5th and 6th tomorrow (September 5th) at 8:00 AM. There will be NO ACCESS TO STOREFRONTS OFF CEDAR STREET until the following morning.







Thank you for your patience and cooperation as we continue to Rebuild Tipton