

PROJECT UPDATE

October 3rd, 2024

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson  
Phone: 309 368-1382  
Email: Nolan.peterson@origindesign.com



Project Update #33

Traffic Switch

As we near the end of our work on the West side of Cedar Street, the contractor has anticipated switching the traffic over to the West side of Cedar Street **next Tuesday**. This, of course, is conditional on any scheduling conflicts and unforeseen challenges along the way. Traffic will be oriented very similar to how it is now; everyone will just be pushed to the West side of Cedar so we can do our work on the other side of the street. Sidewalk removal will begin immediately after the traffic is switched over.

Storm Sewer Installation at 5<sup>th</sup> Street

As many of you are aware, we found an electrical conflict on the last leg of our storm sewer installations near Meridian Street. Everyone is very happy to report, that a solution has been identified and steps are already being taken to solve the problem. The contractor and city forces have been working hard to get things in place to get that wrapped up. This leg of storm sewer helps alleviate the historical drainage problems on the East side of town. It takes approximately 2.5 city blocks of storm water out of that system, so that is why it was crucial we come to a long-term solution.



Thank you for your patience and cooperation as we continue to Rebuild Tipton