

PROJECT UPDATE

September 1, 2023

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com

origin[®]
design



Project Update #15



Concrete Paving

The contractor was able to finish all the mainline paving this week. As a result of their hard work, we have a hard opening date of September 8th for Cedar Street. Striping and some of the other finishing touches will be completed next week, and then the traffic control will be switched over sometime mid-morning on September 8th.

Driveways, Sidewalks, and Side Streets

At the time of the opening, crews will still be working on coring out for new entrances and sidewalk, as well as getting ready to finish up the pavement on the side streets. Because of this, trucks, equipment, and workers will need to utilize the parking lanes to complete their operations. That being said, street parking will be off limits to the public for a few weeks while we wrap things up for this stage. Look for orange barrels along Cedar Street to indicate areas where construction is **still active**.



Note: On September 8th, when Cedar Street is opened, the intersection at First Street will be opened as well. Right now, it is looking that the intersections at Second Street and Third Street will be **CLOSED**. The contractor will be working hard to open them as soon as possible. Look for future updates on this matter.

Thank you for your patience and cooperation as we continue to **Rebuild Tipton**

origindesign.com

800 556-4491