

PROJECT UPDATE

May 21, 2024

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson  
Phone: 309 368-1382  
Email: Nolan.peterson@origindesign.com



Project Update #24

Cedar Street Road Closure

The Contractor has been working hard to complete water services on the West side of Cedar Street. They are anticipated to complete all the installations on the West side this Wednesday May 22nd. Starting next Tuesday, May 28, the **FULL ROAD CLOSURE** of Cedar Street will go into effect. Once this happens, the contractor will start services on the East side of the road, as well as other utility installations. At the time of the Cedar Street closure, the Lemon Street detour route will go into effect. The configuration will be the same as last year (see map below). The contractor will leave the intersection at 5<sup>th</sup> Street open to cross traffic for the first phase of our road closure to accommodate local traffic and downtown business access. However, there will be **NO STREET PARKING** available on Cedar Street during the closure.



NOTE: Please watch for trucks and other construction operations as the contractor mobilizes equipment on and off the job site during the closure setup.

Thank you for your patience and cooperation as we continue to **Rebuild Tipton**