

PROJECT UPDATE

October 18th, 2024

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com



Project Update #34

Sidewalk Installations

Crews have been working hard to continue making meaningful progress in the sidewalk installations. Sidewalk installation should be wrapping up with the 3rd to 4th Street block early next week, then moving North to do the areas between 4th and 5th Street. Due to colder temperatures, the concrete will take a little longer to cure, but as of now, that has not prevented us from providing access to businesses.

Storm Sewer Installation at 5th Street

As most of you are probably aware, we have been working on getting the storm sewer installations complete on 5th Street and the Meridian intersection. We will be adding several new storm sewer structures in that intersection to replace old, deteriorated inlets and manholes. Look for things to wrap up in the next couple of weeks in that area. Once storm sewer operations are complete, we will relay asphalt and life will go back to normal. Thank you for your patience as we worked through this! The improvements made at Meridian were beneficial to relieving some historical drainage issues east of downtown, so it was a big improvement for lots of Tipton residents.



Thank you for your patience and cooperation as we continue to Rebuild Tipton